Tremco CPG UK Limited
Cavendish House, Unit 1, Enterprise 36, Barnsley, S75 3DZ

BUILDEASE PRE-CUT ICF KIT

DISTRIBUTOR BILL OF MATERIALS

PROJECT DETAILS	
Estimate Number	ES26-055
Date	02/11/2026
Valid Until	02/12/2026
Site Name	2 Castle Gardens, Swansea
Site Address	2 Castle Gardens, Swansea SA1
Opportunity Number	ES26-055
Total Plots	1 - new 4th-floor storey (4 flats)

DISTRIBUTOR DETAILS (please complete)	
Distributor Company Name	Insubloc
Contact Name	Tim Evans
Contact Email	info@insubloc.com
Contact Phone	
Your Reference	2 Castle Gardens, Swansea - 4th floor extension

INSTRUCTIONS: Yellow-highlighted cells are editable. Enter your sale rates on the "Bill of Materials" sheet to calculate your totals. The "Pricing Summary" sheet will update automatically.

DISTRIBUTOR RATE CARD

Enter your sale rates below (yellow cells). Rates automatically apply to every occurrence in the Bill of Materials below.

SKU	Description	Category	Bundle Size	Priced By	Your Rate (£)
NUS-I0096-06	6in Standard Straight	ICF FORMS	3	Per Each	
NUS-IX496-06	6in XR35 Straight	ICF FORMS	2	Per Each	
NUS-IX490-06	6in XR35 90° Corner	ICF FORMS	4	Per Each	
NUS-A0ECF-06	End Caps (6in Standard)	ACCESSORIES	40	Per Bundle	
NUS-ABLOK-06	Form-Lock (6in Standard)	ACCESSORIES	10	Per Bundle	
NUS-PLINT-06	Lintel Closures (6in Standard)	ACCESSORIES	60	Per Each	
NUS-SF-BOX	Spray Foam Cans	ACCESSORIES	12	Per Bundle	
NUS-ATSTP-00	T-Form Support Straps	ACCESSORIES	30	Per Each	
NUS-A0VJC-00	Vertical Joint Clips	ACCESSORIES	200	Per Each	

DETAILED BILL OF MATERIALS BY PLOT

Rates are pulled automatically from the Rate Card above. Extended totals calculate based on pricing unit (per-each or per-bundle).

SKU	Description	Category	Qty Req.	Bundle Size	Bundles	Priced By	Rate (£)	Extended Total (£)
L1 - New 4th floor storey (courses 1-7, on the steel ring beam)								
NUS-I0096-06	6in Standard Straight	ICF FORMS	55	3	19	Per Each		£0.00
NUS-I0096-06	6in Standard Straight PC (Pre-Cut)	ICF FORMS	51	3	17	Per Each		£0.00
NUS-IX496-06	6in XR35 Straight	ICF FORMS	87	2	44	Per Each		£0.00
NUS-IX496-06	6in XR35 Straight PC (Pre-Cut)	ICF FORMS	86	2	43	Per Each		£0.00
NUS-IX490-06	6in XR35 90° Corner	ICF FORMS	14	4	4	Per Each		£0.00
NUS-A0ECF-06	End Caps (6in Standard)	ACCESSORIES	64	40	2	Per Bundle		£0.00
NUS-A0ECF-06	End Caps (6in XR35)	ACCESSORIES	48	40	2	Per Bundle		£0.00
NUS-ABLOK-06	Form-Lock (6in Standard)	ACCESSORIES	24	10	3	Per Bundle		£0.00
NUS-ABLOK-06	Form-Lock (6in XR35)	ACCESSORIES	43	10	5	Per Bundle		£0.00
NUS-PLINT-06	Lintel Closures (6in Standard)	ACCESSORIES	20	60	1	Per Each		£0.00
NUS-PLINT-06	Lintel Closures (6in XR35)	ACCESSORIES	12	60	1	Per Each		£0.00
NUS-SF-BOX	Spray Foam Cans	ACCESSORIES	15	12	2	Per Bundle		£0.00
NUS-ATSTP-00	T-Form Support Straps	ACCESSORIES	140	30	5	Per Each		£0.00
NUS-A0VJC-00	Vertical Joint Clips	ACCESSORIES	836	200	5	Per Each		£0.00

MATERIALS TOTAL	**£0.00**

SCOPE: Nudura ICF to the NEW FOURTH-FLOOR STOREY only (4 x 2B flats), 7 courses (3,200) sitting on the new steel ring beam at the head of the existing walls: 6in XR35 external walls (incl. the covered-terrace side returns) + 6in Standard stair-core and flat-separating walls. The existing building (GF-3F masonry), steel ring beam / transfer steels, the hung 4F floor, flat sedum roof, timber partitions and finishes are NOT included. Pre-cut by BuildEase (optimised cut list); stock forms + corners + accessories by the distributor from this BOM; alignment / props by the distributor. Concrete (core fill) approx. 46.2 m3 net: 152 core, 108.0 m of core centre line x 3,200 (7 courses) less 12 openings - no allowance for waste or the pump line.

DESIGN ASSUMPTIONS (to confirm - Huw Griffiths HG-24-02-05/06 are PLANNING drawings): (1) the 4F sits flush with the existing rear face; ICF base = top of ring beam ~ +27.2 AOD (4F FFL); (2) ICF top 7 courses = 3,200 above the ring beam (elevation ~3,150) - parapet upstand above the sedum roof only ~120, to be resolved with the roof build-up; (3) steel ring beam, transfer steels under the internal ICF walls / 4F front wall and the terrace edge beam are by the structural engineer - the 3D model shows them INDICATIVELY only; (4) bedroom windows onto the open stairwell assumed 1,750 x 1,200 (head 2,100), flat entrance doors 900 x 2,100 moved to keep a 210 pier at the side walls; (5) the neighbour-side wall is drawn as a single line - ICF built inside the 10,509 overall width.

PALLET & DELIVERY BREAKDOWN

FULL FORM PALLETS	Pallets	Forms/Pallet	Forms
Distributor delivers full forms directly to site			
Straight Standard	2	54	55
Straight Xr35	3	36	87
Corner	2	9	14
Total Full Form Pallets	**7**		

PRE-CUT FORM PALLETS (BuildEase Delivers)	Pallets	Forms/Pallet	Forms
Straight Standard	1	51	51
Straight Xr35	1	86	86

BUILDEASE HAULAGE	Loads	Rate/Load	Total Cost
Pre-Cut Delivery - Tankersley to Swansea SA1 (215 road miles, approx.)	1	£638.09	£638.09
BuildEase Haulage Total			**£638.09**

NOTE: the pallet counts above are the Proposal Generator's standard estimate. The BuildEase stack sheets (pallet plan from the 3D model) give 12 pallets for the whole kit (293 forms) on 2 artic loads if everything travelled together. City-centre site: offloading / crane / access to roof level by others.

BUILDEASE SERVICES

All prices below are fixed BuildEase charges (not editable).

PRE-CUT SERVICE FEES	Modelling	Manufacturing	Total
4th floor - 2 Castle Gardens (Plot 1) — Design	£490.88	£806.25	£1,297.13
Pre-Cut Fees Total			**£1,297.13**

ALIGNMENT SYSTEM (Extra Over)	Stillages	Weeks	Total
Alignment System - NOT INCLUDED: distributor supplies own alignment			**£0.00**

PRICING SUMMARY

Totals update automatically from your rate entries.

Description	Amount (£)
Supply of ICF Materials & Accessories	£0.00
BuildEase Pre-Cut Service Fee	£1,297.13
Haulage — Pre-Cut Delivery (BuildEase)	£638.09
Alignment System Rental - by distributor (not included)	£0.00

NET TOTAL (Pre-VAT)	**£1,935.22**
VAT @ 20%	£387.04
GRAND TOTAL (Inc. VAT)	**£2,322.26**

All figures are subject to the VAT rate stated. This quotation is valid for 30 days from the date shown.

BuildEase

TERMS AND CONDITIONS

PAYMENT TERMS

Credit Account to be arranged upon placement of order subject to acceptance.

VAT

At Current Rate.

FIXED PRICE PERIOD

Our price will remain firm for a 1-month period from date of quotation.

The BuildEase kit will only be designed once an official order has been placed. Any special design considerations will be assessed at this time which may affect the final selling price of this kit.

DELIVERY

In the event of delivery being deferred by the client from timescale agreed at order stage, Tremco CPG reserve the right to invoice for those components manufactured or held in store to meet initial delivery date.

Should delivery date be deferred due to delays out of Tremco CPG's control:

- Tremco CPG reserves the right to charge for storage of components. This will be charged at £200 / wagon load / week.
- Tremco CPG reserves the right to re-schedule the design & fabrication works to our next available slot.

GENERAL

It is the clients / architects' responsibility to approve BuildEase design drawings. Tremco CPG reserve the right to change delivery dates accordingly should we not meet our target design freeze date due to the late return of design approval.

It is the customer's responsibility to ensure that foundations are prepared in accordance with dimensioned plans provided and level to tolerances detailed in the installation drawings provided. Foundations to be clean, dry and free from debris.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

It is the clients' responsibility to inform Tremco CPG of any defects and give us the opportunity to return and rectify any such defects.

We will not accept costs for any remedial works which are carried out without our prior knowledge.

It is the customer's responsibility to ensure that the project is covered by appropriate insurance such as one of the currently available contractors all risks policies, which cover materials, theft, fire, flood, etc.

All materials / components / services provided by Tremco CPG shall remain the property of Tremco CPG until all goods and services are paid for in full.

BuildEase

ORDER FORM

ORDER DETAILS	
Estimate / Quote Reference	ES26-055
Site Name	2 Castle Gardens, Swansea
Distributor Company	Insubloc
Distributor PO Number	
Order Date	
Requested Delivery Date	

BUILDEASE SERVICES — SELECT REQUIRED	Include?	Description	Amount (£)
BuildEase Pre-Cut Service	Yes	Optimised cutting, drawi	£1,297.13
Haulage — Pre-Cut Delivery	Yes	1 load (pre-cut pallets),	£638.09
Alignment System Rental (E/O) - by distributor	No		£0.00

NET SERVICES TOTAL (Pre-VAT)			£1,935.22
VAT @ 20%			£387.04
TOTAL SERVICES ORDER (Inc. VAT)			£2,322.26

AUTHORISATION

I/We confirm acceptance of the BuildEase Terms and Conditions and hereby place an order for the services selected above.

Authorised By (Print Name)	
Position / Title	
Signature	
Date	

Please complete this Order Form and the Tremco Form PO sheet, then return both to: thomas.smith@tremcocpg.com